NEW MILLENNIUM
BUILDING SYSTEMS

SALES FAX

BUTLER, IN (260) 6 -6002
CONTINENTAL, OH (419) 596-3120
FLORENCE, SC (43) 669-0675
LAKE CITY, FL (3 6) 466-1302
SALEM, VA (540) 3 9-037

DATE ________________

STEEL DECK BILL OF MATERIAL

SHEET ________ of ________

JOB NAME	CUST. JOB #	NMBS JOB #
LOCATION	DETAILER	CHECKER

SEQ.			SEQ.			SEQ.		
TYPE ______	GAGE ______		TYPE ______	GAGE ______		TYPE ______	GAGE ______	
WIDTH	FINISH		WIDTH	FINISH		WIDTH	FINISH	
PIECES	LENGTH	BUNDLE #	PIECES	LENGTH	BUNDLE #	PIECES	LENGTH	BUNDLE #
	TOTAL PIECES			TOTAL PIECES			TOTAL PIECES	
	TOTAL SQUARES			TOTAL SQUARES			TOTAL SQUARES	
	WELD WASHERS			WELD WASHERS			WELD WASHERS	
	SCREWS			SCREWS			SCREWS	
	SUMP PANS			SUMP PANS			SUMP PANS	

REMARKS

SALES FAX

BUTLER, IN (260) 6 -6002
CONTINENTAL, OH (419) 596-3120
FLORENCE, SC (43) 669-0675
LAKE CITY, FL (3 6) 466-1302
SALEM, VA (540) 349-037

NEW MILLENNIUM BUILDING SYSTEMS

DATE ______________

STEEL DECK ACCESSORIES

SHEET _______ of _______

JOB NAME	CUST. JOB #	NMBS JOB#
LOCATION	DETAILER	CHECKER



STOCK DIMS:
GF3: A = 3", 20Ga
GF6: A = 6", 20Ga
GF9: A = 9", 18Ga
GF12: A = 12", 16Ga

Girder Filler (GFx+



STOCK DIMS:
SC1: A = 1 1/2", B & C = 1"
SC2: A = 2", B & C = 1"
SC3: A = 3", B & C = 1"

Side Closure (SCx+

STOCK DIMS:
CC2: A = 2", B = 1 1/2"
CC3: A = 3", B = 1"

Cell Closure (CCx+



STOCK DIMS:
PS1: A = 3", B = 5"
PS2: A = 3 1/2", B = 5"
PS3: A = 4", B = 5"
PS4: A = 4 1/2", B = 5", 18Ga
PS5: A = 5", B = 5", 18Ga

Pour Stop (PSx+



STOCK DIMS:
RVP1: A & B = 4 1/2", C = 153°
RVP2: A & B = 6", C = 153°

Ridge/Valley Plate (RVPx+

STOCK DIMS:
FP6 = 6"
FP9 = 9"
FP12 = 12", 18Ga

Flat Plate (FPx+



Zee Closure (Zx+



STOCK DIMS:
FS1: A = 7", B = 1 1/2", C = 1/2"

Filler Strip (FSx+

COL: 12" x 24" x 20 Ga. COLUMN CLOSURE
SS1: #10-16 TEK3 x 3/4" STANDARD SIDELAP SCREW
SS2: #12-14 TEK3 x 3/4" SIDELAP SCREW
DS1: #12-24 TEK5 x 1 1/4" DECK ATTACHMENT SCREW
SUMP: 30" x 34" x 14 Ga. STANDARD SUMP PAN
WW: WELD WASHER

*NOTES:
ALL ACCESSORIES ARE 20Ga, G90 GALVANIZED - UNO.
ALL ACCESSORIES ARE FURNISHED IN 10' LENGTHS - UNO.

MARK	QTY.	GAGE	DIMENSIONS			REMARKS	OFFICE USE
			A	B	C		